



Road Commission of Kalamazoo County

Weekly Project Updates in Kalamazoo Township

Kalamazoo, MI-

In an effort to keep Kalamazoo Township citizens informed of the latest traffic and road maintenance operations in the Township by the Road Commission, we have provided the following update for the **week of MAY 18, 2015**.

"This information is made available to assist residents in preparing and planning for construction projects in your neighborhoods," Joanna Johnson, Managing Director of the Road Commission said. "Please be patient, alert, slow down, stay informed, and be cautious when approaching a work zone. Remember, these projects signify progress in improving our infrastructure and are a valuable investment."

Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.

Road: Various Roads

Community: Eastwood Neighborhood

Current Status: Installing new storm water catch basins and rebuilding some of the existing structures. Cutting

high side shoulders along road to improve drainage. Cold milling existing pavement and place

asphalt wedging in small isolated locations, in preparation for chip seal.

Detour: None

Project Information: Installing new storm water catch basins and rebuilding some of the existing structures. Cutting

high side shoulders along road to improve drainage. Cold milling existing pavement and place

asphalt wedging in small isolated locations, in preparation for chip seal.

Start Date: May 4, 2015

End Date: May 29, 2015

Contact: Kalamazoo Township: Don Martin; martindd@ktwp.org/269-381-8080

Road Commission: (269) 381-3171 or info@kalamazoocountyroads.com

Road: Various Roads

Community: Westwood Neighborhood

Current Status: Cleaning drains and inspecting condition/performance of drains. Installing new storm water

catch basins and rebuilding some of the existing structures. Cutting high side shoulders along road to improve drainage. Cold milling existing pavement and place asphalt wedging in small

isolated locations, in preparation for chip seal.

Detour: None

Project Information: Cleaning drains and inspecting condition/performance of drains. Installing new storm water

catch basins and rebuilding some of the existing structures. Cutting high side shoulders along road to improve drainage. Cold milling existing pavement and place asphalt wedging in small

isolated locations, in preparation for chip seal.

Start Date: May 15, 2015

End Date: June 5, 2015

Contact: Kalamazoo Township: Don Martin; martindd@ktwp.org/269-381-8080

Road Commission: (269) 381-3171 or info@kalamazoocountyroads.com

Road: Various Roads

Community: Northwood Neighborhood

Current Status: Cleaning drains and inspecting condition/performance of drains. Cutting high side shoulders

along road to improve drainage.

Detour: None

Project Information: Cleaning drains and inspecting condition/performance of drains. Cutting high side shoulders

along road to improve drainage.

Start Date: May 18, 2015

End Date: June 5, 2015

Contact: Kalamazoo Township: Don Martin; martindd@ktwp.org/269-381-8080

Road Commission: (269) 381-3171 or info@kalamazoocountyroads.com